

STATE OF NEVADA
DEPARTMENT OF TRANSPORTATION

QUARTERLY REPORT FOR MAJOR PROJECTS

For Quarter Ending June 30, 2019



Steve Sisolak
Governor

.....Kristina Swallow, PE
Director

Nevada Department of Transportation

QUARTERLY REPORT FOR MAJOR PROJECTS

June 30, 2019

TABLE OF CONTENTS

	Page
1.0 INTRODUCTION	2
2.0 PROJECT STATUS SHEET EXPLANATION	3
3.0 MAJOR PROJECTS	4
4.0 COMPLETED MAJOR PROJECTS	21

1.0 INTRODUCTION

The primary purpose of this quarterly report, ending June 30, 2019, is to provide the Nevada Legislature, the Transportation Board of Directors, and the general public with the status of major projects undertaken by the Nevada Department of Transportation (NDOT) as required by Assembly Bill 595 that was passed in 2007. This quarterly report specifically addresses the reporting requirements of Section 55.5.

This status report is based on the major assumption that funding will be available for the major projects in a timely fashion.

Section 2 of this report provides a detailed description and explanation of the information on each project status sheet.

Section 3 of this report includes project status sheets for all major projects as required by AB 595. There are project sheets for highway capital projects indentified in the December 2006 Blue Ribbon Task Force report: "Roads to the Future" and any other proposed super or mega projects. All of these projects are simply characterized as major projects (projects exceeding \$100 million).

Section 4 of this report identifies any major projects completed during this quarter.

2.0 PROJECT STATUS SHEET EXPLANATION

The information contained on the project status sheet is centered on the Department's project development process. This process typically consists of the four major phases: planning, environmental clearance, final design and construction. The project status sheets contain several items of information as follows:

Project Description: Contains the preliminary project scope, which generally identifies features of the project i.e. length, structures, widening, and interchanges, and directs the project development process.

Project Benefits: Summarizes the primary favorable outcomes expected by delivering the project.

Project Risks: Identifies the major risks that might impact project scope, cost, and schedule. Unforeseen environmental mitigation, right-of-way litigation, and inflation of construction materials or land values are only a few items that can adversely effect project development.

Schedule: Provides the time ranges for the four primary phases of project development: planning, environmental clearance, final design, and construction. Generally the schedule, by state fiscal years, reveals the time range for starting or completing a phase. It indicates the starting range early in the development process and completion range latter in the process.

Project Costs: Project cost ranges are provided by activity: 1) engineering activities that includes planning, environmental clearance and final design costs, 2) right-of-way acquisition, and 3) construction. Costs are adjusted for inflation to the anticipated mid-point of completing a phase.

What's changed since last update? Contains summaries of the project scope, cost, and schedule changes, if any.

Financial Fine Points: Includes the total expended project costs and brief summary of financial issues.

Status Bars at the Bottom of the Form: Shows the percentage completion for the primary project development activities that are in progress: planning, environmental clearance, final design, right-of-way acquisition, and construction.

3.0 MAJOR PROJECTS

I-15 Projects

I-15 North Phase 3 – Speedway Boulevard to Apex Interchange	5
I-15 North Phase 4 – I-15/CC-215 Northern Beltway Interchange	6
I-15 NEON DB	7
I-15 South Bermuda Road Interchange	8
I-15 South Pebble Road Overpass	9
I-15 South Starr Avenue Interchange	10
I-15 South Phase 2C/4D	11
I-15 South Sloan Road Interchange	12
I-15 South – Stateline to Sloan Road	13

I-515


I-515 Alternatives Development Study	14
--------------------------------------	----

US-95 Northwest Projects

US-95 Northwest Phase 2B – Durango Drive to Kyle Canyon Road	15
US-95 Northwest Phase 3C – CC 215 Beltway Interchange	16
US-95 Northwest Phase 3D – CC 215 Beltway Interchange	17

Northern Nevada Projects

180/ I580/ US 395 Reno Spaghetti Bowl System Interchange	18
Pyramid Highway - US 395 Connection	19
US-395 Carson City Freeway Phase 2B – S. Carson St. to Fairview Dr.	20

<p>I 15 North - Phase 3</p> <p>Speedway Boulevard to Garnet Interchange</p> <p>Project Sponsor: NDOT</p> <p>Project Manager: Dwayne Wilkinson, P.E.</p> <p>(702) 671-8879</p>	
--	--

Project Description:

- This will be the last phase of improvements associated with the I-15 Corridor Environmental Assessment between US 95 & Apex
- This project has been extended 6.1 miles. Original project limits were from Speedway to Apex. New project limits are from Speedway to US 93 along I-15
- Widen I-15 from four to six lanes from Speedway Boulevard Interchange to the Garnet Interchange, approximately 10.7 miles
- Project also includes: weight station & enforcement improvements, truck parking & a new interchange between Speedway & Apex
- The first construction package will include roadway widening, bridge rehabilitation & widening, truck parking, enforcement elements (excluding the new weight station south bound), drainage improvements, & landscape & aesthetic enhancements
- The second construction package will include the new weight station south bound & remaining enforcement elements
- The proposed new interchange between Speedway & Apex is currently not included in any construction package. The interchange is being included in the environmental process so it may be constructed in the future if desired

Schedule:

Planning:
Complete

Environmental Phase:
2019 -2020

Final Design:
2020- 2021 (First Construction Package)

Construction:
See Financial Fine Points Below



Project Benefits:

- Improve safety
- Reduce trip times
- Improve access to areas planned for development in North Las Vegas
- Improve operations
- Increase capacity

Project Cost Range:

Engineering:
\$6.5 - \$8.0 million

Right-of-Way:
\$0.1 - \$3.6 million

Construction:
\$70.1 - \$83.2 million

Total Project Cost:
\$76.7 - \$94.8 million

Project risks:


- Timely completion of environmental
- Timely completion of design
- Availability of construction funds

What's Changed Since Last Update?

- Scope - Interchange between Speedway and Apex included in environmental. Truck Parking and some enforcement elements added to first construction package
- Schedule - Final Design updated
- Cost - No Change


Financial Fine Points(Key Assumptions):

- Total funding expended for phase 3: \$ 260,000 (design and environmental)
- Total funding expended for original Environmental phase: \$214,000
- As per the Regional Transportation Plan, this project will be funded for construction between FY2021 and FY2025. It is not anticipated that construction funding will be available before FY 2014



**July
2019**



<p>I 15 North - Phase 4</p> <p>I 15 / CC 215 Northern Beltway Interchange</p> <p>Project Sponsor: NDOT</p> <p>Project Manager: Dwayne Wilkinson, P. E.</p> <p>(702)-671-8879</p>	
---	--

Project Description:

- This is one of four phases of improvements to the I-15 North Corridor between US 95 and Apex Interchange (15 miles)
- Construct new direct connect ramps to upgrade the I-15 & CC 215 (Las Vegas Beltway) Interchange
- Construct I-15 SB ramps & reconstruct I-15 NB ramps for the I-15 & Tropical Parkway Interchange
- Reconstruct local streets to match Interchange reconfigurations
- Provide Landscape & Aesthetic enhancements in accordance with the I-15 Landscape & Aesthetics Corridor Plan
- Improvements will be constructed generally within the existing I-15 and CC-215 Rights-of-Way. However, approximately 3.8 acres may be required to construct the project


Schedule:

Planning:
Complete

Environmental:
Complete

Final Design:
Start 2015 - 2019

Construction:
2019 - 2022



Project Cost Range:

Engineering:
\$10 - \$11 million

Right-of-Way:
\$7.0 - \$7.5 million

Construction:
\$106 - \$126 million

Total Project Cost:
\$123 - \$144.5 million

Project Benefits:

- Improve safety
- Reduce trip times
- Improve access to areas planned for development in North Las Vegas
- Improve operations with full freeway-to-freeway connectivity
- Increase capacity

What's Changed Since Last Update?


- Scope - No Change
- Schedule - No Change
- Cost - Updated

Project risks:

- Timely completion of utility relocation's
- Timely completions of UPRR permits & agreements
- Acquisition of approximately 3.8 acres to construct the project

Financial Fine Points(Key Assumptions):

- Total funding expended for preliminary engineering: \$9,582,000
- Total funding expended for right of way: \$1,535,000
- Total funding expended for I-15 North environmental phase: \$875,000
- NDOT Average Escalation Rates applied



July
2019



Project NEON Design-Build

I-15 Sahara to Spaghetti Bowl

Project Sponsor: NDOT

Project Manager: Nick Johnson, P.E.

(775) 888-7318



Project Description:

- HOV Direct Connector from US 95 to I 15 and I-15 widening improvements from Spaghetti Bowl to south of Sahara; Add/Drop lanes at Oakey/Wyoming
- Local Access Improvements to Las Vegas Downtown Redevelopment
- New access to Alta
- I-15/Charleston Interchange Reconstruction
- Project Length: 4.83 miles
- *This project now includes what was previously Phases 1-4.

Schedule:

Planning:
Complete

Environmental:
Complete

Begin Construction:
November 2016

Substantial Completion:
May 2019



Project Cost Range:

Engineering:
\$50 - \$60 Million

Right-of-Way and Utilities:
\$225 - \$250 Million

Construction:
\$550 - \$575 Million

Construction Engineering:
\$40 - \$50 Million

Total Project Cost:
\$865 - \$935 Million

Project Benefits:

- Will accommodate anticipated traffic increases
- New access to Downtown Redevelopment
- Reduce congestion along local streets and I-15
- Extends HOV System

What's Changed Since Last Update?


- Project is under construction

Project risks:

- Complex construction in a high volume dense urban area
- Complexity in maintaining traffic, staging, relocating utilities and reducing impacts
- Complex right-of-way issues may impact schedule and cost

Financial Fine Points(Key Assumptions):

- Total Funding Expended: \$513,000,000
- Transportation Board approved the authority to bond for the Project.



July 2019



I 15 South - Bermuda Road Interchange

Project Sponsor: City of Henderson

Project Manager: David Bowers, P.E.

(702) 671-6672



Project Description:

- I-15 South Project from Sloan to Tropicana has been broken into nine (9) Project elements to address funding and constructability opportunities.
- This is one element of the I-15 South project.
- Construct new interchange at Bermuda Road.

Schedule:

Planning:

Complete

Environmental:

Complete

Final Design:

2026 - 2027

Construction:

TBD



Project Cost Range:

(Estimates per June 2014 CRA)

Engineering:

\$9.5 - \$10 M

Right-of-Way:

\$1.5 - \$2 M

Construction:

\$93 - \$98 M

Total Project Cost:

\$104 - \$110 M

Project Benefits:

- Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities.
- Connect Regional traffic.

What's Changed Since Last Update?


- Scope - No Change
- Schedule - No Schedule. Unfunded on 2035 RTP.
- Cost - adjusted per June 2014 CRA

Project risks:

- Unit price and property escalation may affect project cost.
- Funding uncertainty

Financial Fine Points(Key Assumptions):

- Funding not available until 2040-2045 per current Financial Plan.
- Total funding expended for I-15 South Environmental Studies (all phases): \$3.5 million
- Inflation index distribution of 2% - 5% is to 2045 approximate midpoint of construction.
- Funding Source (Financial Plan 2009): Q10 Extended (\$57.1M) and STP Clark County (\$60M).



July 2019



I 15 South - Pebble Road Overpass

Project Sponsor: Clark County

Project Manager: David Bowers, P.E.

(702) 671-6672



Project Description:

- I-15 South Project from Sloan to Tropicana has been broken into nine (9) Project elements to address funding and constructability opportunities.
- This is one element of the I-15 South Project.
- Construct overpass at Pebble Road and I-15

Schedule:

Planning:

Complete

Environmental:

Complete

Final Design:

TBD

Construction:

TBD



Project Cost Range:

(Environmental Phase Estimates/Removal from RTP)

Engineering:

\$2.5 - \$3 M

Right-of-Way:

\$0

Construction:

\$40 - \$45 M

Total Project Cost:

\$42.5 - \$48 M

Project Benefits:

- Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities.
- Connect regional traffic.
- Improve origin destination time of travel.

What's Changed Since Last Update?


- Scope - No Change
- Schedule - This project was removed from 2030 RTP.
- Cost - No Change

Project risks:

- Unit price and property escalation may affect project cost.
- Lack of funding may push this project well into the future

Financial Fine Points(Key Assumptions):

- Funding not available until 2040.
- Total funding expended for I-15 South Environmental Studies (all phases): \$3.5 million
- Funding Source (Financial Plan 2009): Private Developers (\$30M)



July
2019



I 15 South - Starr Avenue Interchange

Project Sponsor: City of Henderson

Senior Project Manager: Ryan Wheeler

(702) 671-8876



Project Description:

- I-15 South, from Sloan Road to Tropicana Ave. has been broken into nine packages to address funding and constructability opportunities.
- This project is a smaller project of the overall \$1.3 billion I-15 South Corridor project
- Construct a new interchange at Starr Avenue with on & off-ramps
- Connect to Las Vegas Blvd (east side) and Dean Martin Drive (west side)
- I-15 over Starr Avenue and shifted 50 ft. to the east of the existing I-15.

Schedule:

Planning:
Complete

Environmental:
Complete

Final Design:
2016-2017

Construction:
Jan 2018 to Sept 2019



Project Cost Range:

(Environmental Phase Estimates)

Preliminary Engineering:

\$10 - \$11 M

Right-of-Way:

\$8 - \$14 M

Construction:

\$33 - \$51 M

Total Project Cost:

\$51 - \$76 M

Project Benefits:


- Improve access to I-15 with new interchange
- Connect east-west regional traffic from Las Vegas Blvd to/from Dean Martin Drive
- Improve I-15 mainline capacity

What's Changed Since Last Update?

- Project Awarded to Las Vegas Paving at bid of \$33.7 Million
- Ground breaking event held Nov 30, 2017
- I-15 SB & NB has been moved to it's permanent location
- Work is moving forward on the ramps between I-15 and Starr Avenue.
- Storm drain infrastrucutre is being installed and landscaping is starting to be added to the project.




Financial Fine Points(Key Assumptions):

- Total funding expended for I-15 South Environmental Studies (all phases): \$3.5 million
- Construction Funding secured with \$35.2M from FRI-1 by City of Henderson, remaining funding by federal and state funds



July
2019



<p>I 15 South - Phase 2A/2B</p> <p>Sloan Road to Blue Diamond (SR-160)</p> <p>Project Sponsor: NDOT</p> <p>Project Manager: David Bowers, P.E.</p> <p>(702) 671-6672</p>			
<p>Project Description:</p> <ul style="list-style-type: none"> I-15 South project from Sloan to Tropicana has been broken into nine (9) project phases to address funding and constructability opportunities. This is one element of I-15 South Project. Widen I-15 from Sloan Road to Blue Diamond Road from 6 to 10 lanes. Project Length: 8.2 miles This project has been divided in two phases: Phase 2A: Widening I-15 from Sloan to Blue Diamond (SR160) 6 to 8 lanes Phase 2B: Widen from Sloan to Blue Diamond (SR160) 8 to 10 lanes, restripe collector-distributor ramps from Blue Diamond (SR160) to Tropicana Ave, replace concrete section between I-215 & Tropicana Ave and replace Tropicana Interchange. 		<p>Schedule:</p> <p>Planning: Complete</p> <p>Environmental: Complete</p> <p>Final Design: TBD</p> <p>Construction: TBD</p>	
			
		<p>Project Cost Range: (Estimates per June 2014 CRA)</p> <p>Engineering: \$43 - \$44 M</p> <p>Right-of-Way: \$0</p> <p>Construction: \$476 - \$505 M</p> <p>Total Project Cost: \$519 - \$549 M</p>	
<p>Project Benefits:</p> <ul style="list-style-type: none"> Increase capacity Improve safety Improve access Reduce trip times Reduce vehicle emissions Reduce idling Improve driver comfort 		<p>What's Changed Since Last Update?</p> <ul style="list-style-type: none"> Scope - No Change Schedule - No Change Cost - adjusted per June 2014 CRA 	
<p>Project risks:</p> <ul style="list-style-type: none"> Complexity in maintaining traffic staging, relocating utilities and reducing impacts to traveling public. Sloan Interchange improvements to be constructed prior to widening to accommodate additional lanes 		<p>Financial Fine Points(Key Assumptions):</p> <ul style="list-style-type: none"> Funding not available until 2045. Total funding expended for I-15 South Environmental Studies (all phases): \$3.5 million Inflation index distribution of 2% - 5% is to approximate midpoint of construction. 	
<p>Environmental 0 50 100</p> <p>Complete 0 50 100</p> <p>Design Complete 0 50 100</p>		<p>July 2019</p> 	

I 15 South - Sloan Road Interchange

Project Sponsor: City of Henderson

Project Manager: David Bowers, P.E.

(702) 671-6672



Project Description:

- I-15 South Project from Sloan to Tropicana has been broken into nine (9) project elements to address funding and constructability opportunities.
- This is one element of the I-15 South Project.
- Reconstruct interchange at Sloan Road.

Schedule:

Planning:

Complete

Environmental:

Complete

Final Design:

TBD

Construction:

TBD



Project Cost Range:

(Estimates per June 2014 CRA)

Engineering:

\$5.55 M

Right-of-Way:

\$18.34 M

Construction:

\$70 M to \$90 M

Total Project Cost:

\$155.5 - \$162 M

Project Benefits:

- Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities.
- Connect Regional traffic.
- Improve origin destination time of travel.

What's Changed Since Last Update?


- Scope - No Change
- Schedule - No Change
- Cost - adjusted per June 2019 CRA.

Project risks:

- Unit price and property escalation may affect project cost.
- Sloan Interchange to be constructed prior to widening to accommodate additional lanes





Financial Fine Points(Key Assumptions):

- Funding not available until 2026-2030 per current Financial Plan.
- Total funding expended for I-15 South Environmental Studies (all phases): \$3.5 million
- Inflation index distribution of 2% - 5% is to 2029 approximate midpoint of construction
- Funding source (RTP 2035): STP Clark County (\$65M)



July
2019



<p align="center">I 15 South - Stateline to Sloan</p> <p align="center">Project Sponsor: NDOT</p> <p align="center">Project Manager: David Bowers, P. E.</p> <p align="center">(702) 671-6672</p>			
<p>Project Description:</p> <ul style="list-style-type: none"> • Reconstruct interchange ramps at Primm, Jean and Sloan Interchanges to address safety issues. • Signing improvements with DMS signs on I-15. • Shoulder improvements. 	<p>Schedule:</p> <p>Planning: 2013 - 2015</p> <p>Environmental: TBD</p> <p>Final Design: TBD</p> <p>Construction: TBD</p>		
<p>Project Benefits:</p> <ul style="list-style-type: none"> • Update ramp geometrics to current standards. • Decrease congestion. • Improve communications and driver awareness with message signs. • Improve on/off ramps at Primm, Jean and Sloan Interchanges. 	<p>Project Cost Range:</p> <p>Engineering: \$3 - \$4 M</p> <p>Right-of-Way: TBD</p> <p>Construction: \$35 - \$50 M</p> <p>Total Project Cost: \$38 - \$54 M</p>		
<p>Project risks:</p> <ul style="list-style-type: none"> • Uncertainty of future construction materials and labor costs. • Complex construction in a high volume rural area may affect schedule and costs. • Funding uncertainty. 	<p>What's Changed Since Last Update?</p> <ul style="list-style-type: none"> • Scope -Safety project, not a major project or part of 15 South Corridor • Schedule - No Change • Cost - No Change. <p>Financial Fine Points(Key Assumptions):</p> <ul style="list-style-type: none"> • Total funding expended: \$0 • Funding: Government Services Tax \$52 Million • Inflation Index of 3% is to approximate midpoint of construction. 		
<p>Planning Scoping </p>		<p align="center">July 2019</p>	

I-515 Alternatives Development Study

(transitioning to Downtown Access Project)

from MLK Blvd Interchange to Wyoming Ave grade separation

Project Sponsor: NDOT

Project Manager: Ryan Wheeler, P.E.

(702) 278-3391, rwheeler@dot.nv.gov



Project Description:

- Identify and develop potential operation and safety improvement projects
- Analyze project benefit-cost ratios to guide corridor programming
- Use planning-environmental linkages to ready projects for NEPA phase
- Advance highest priority project(s) through NEPA approval

Schedule:

Planning:

Completed 2nd Quarter 2017

Environmental:


In progress

Final Design:

TBD

Construction:

TBD



Project Cost Range:

Planning/Environmental:

\$9.9 million

Engineering:

TBD

Right-of-Way:

TBD

Construction:

TBD

Total Project Costs:

TBD

Project Benefits:

- Improved operations and safety through the I-515 corridor

What's Changed Since Last Update?


- The alternatives analysis is complete and two projects were identified to move forward: the Southbound Auxiliary Lane Project and the Downtown Access Project. Moving forward, each of these projects will have their own project pages and this project page will be closed.

Project risks:

- Funding availability to move identified project(s) forward into design and construction
- Inclusion of I-515 viaduct rehabilitation and/or replacement projects in the corridor program
- Address long-term I-515 capacity needs
- Reconcile conflicts, if any, between intermediate - and long-term improvement projects






Financial Fine Points(Key Assumptions):

- \$4.0 million expended to date on planning/environmental effort
- \$9.9 million programmed for planning/environmental effort



July 2019



US 95 Northwest - Phase 2B/5 Durango Drive to Kyle Canyon Road and at Kyle Canyon Road Project Sponsor: NDOT Project Manager: Jenica Keller , P.E. (775) 888-7592			
Project Description: <ul style="list-style-type: none"> This is the second and fifth phase of the US 95 Northwest Project that extends from Washington Avenue to Kyle Canyon Road Alleviate congestion within the corridor by increasing capacity Widen Durango Drive to Kyle Canyon Road to 6 lanes Construct High Occupancy Vehicle Direct Access Ramps at Elkhorn Construct a regional flood control facility from Centennial to Grand Teton Provide new and improved freeway connections to improve regional connectivity, consistent with land use planning Construct new interchange at Kyle Canyon Road Project length: 2.45 miles 		Schedule: Planning : Complete Environmental : Complete Final Design: Complete Advertise: Complete Construction: Start January 2018 Construction: Complete 3rd Quarter 2020	
			
		Project Cost Range: (Construction Phase Estimates): Engineering (All Phases): \$6 - \$7 million Right of Way (All Phases): \$0, No acquisitions required Construction (All Phases): \$103 - \$116 million Construction (2B/5): \$65 - \$78 million Total Project Cost (All Phases) : \$109 - \$123 million	
Project Benefits: <ul style="list-style-type: none"> Increase capacity Improve safety Improve access Meet stakeholder/public expectations Reduce trip times Reduce vehicle emissions Reduce idling Beautify the corridor Improve driver comfort 		What's Changed Since Last Update? <ul style="list-style-type: none"> Scope - No change Schedule - No change Cost - No change 	
Project risks: <ul style="list-style-type: none"> Unit price escalation may affect project cost Complex design issues may impact schedule and scope Complex utility issues may impact schedule and cost 		Financial Fine Points(Key Assumptions): <ul style="list-style-type: none"> Total funding expended for Phase 2: \$109.24 million Total funding expended for US 95 Northwest Environmental Studies (all phases) : \$5 million Inflation escalation (2.27%) to midpoint of construction in 2018. Funding source for Phase 2B/5: <ul style="list-style-type: none"> Federal: \$42.4 million State: \$2.2 million Local: \$33.4 million 	
% Design complete 0 50 100 		July 2019 	
Construction 0 50 100 			

US 95 Northwest - Phase 3C

Clark County 215 Interchange

Project Sponsor: NDOT, City of Las Vegas and Clark County

Senior Project Manager: Jenica Keller, P.E.

(775) 888-7592



Project Description:

- This is the third phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road
- Construct new system to system interchange at CC 215
- This third phase is anticipated to be constructed in 3 subparts (A, C and D)
- Phase 3C: Ramps providing north to west, south to east and south to west movements

Schedule:

Planning:

Complete

Environmental:

Complete

Final Design:

Complete

Advertise:

Complete

Construction:

Start January 2019

Construction:

End 2nd Quarter 2021



Project Cost Range:

(Final Design Phase Estimates):

Engineering (All Phases):

\$14 - \$15 million

Right of Way (All Phases):

\$0 - \$1 million

Construction (All Phases):

\$204 - \$268 million

Construction (3C):

\$61 - \$73 million

Total Project Cost (All Phases):

\$218 - \$284 million

Project Benefits:

- Increase capacity
- Improve safety
- Improve access
- Meet stakeholder/public expectations
- Reduce trip times
- Reduce vehicle emissions
- Reduce idling
- Beautify corridor
- Improve driver comfort

What's Changed Since Last Update?

- Scope - No change
- Schedule - No change
- Cost - No change

Project risks:

- Unit price escalation may affect project cost
- Complex right of way and utility issues may impact schedule and cost






Financial Fine Points(Key Assumptions):




- Total funding expended for Phase 3: \$81.81 million
- Total funding expended for US 95 Northwest Environmental Studies (all phases): \$5 million
- 3C: inflation escalation (2.30%) to midpoint of construction 2019
- Funding source:
- Federal: \$19 million
- State: \$54 million



**July
2019**



<p align="center">US 95 Northwest - Phase 3D</p> <p align="center">Clark County 215 Interchange</p> <p align="center">Project Sponsor: NDOT, City Las Vegas and Clark County</p> <p align="center">Senior Project Manager: Jenica Keller, P.E.</p> <p align="center">(775) 888-7592</p>		
<p>Project Description:</p> <ul style="list-style-type: none"> • This is the third phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road • Construct new system to system interchange at CC 215 • This third phase is anticipated to be constructed in 3 subparts (A, C and D) • Phase 3D: Ramps providing west to north, south to west and east to north movements; local interchange; upgrade CC215; and construct Multi-Use Path 	<p>Schedule:</p> <p>Planning: Complete</p> <p>Environmental: Complete</p> <p>Final Design: Complete 2020</p> <p>Advertise: 2020</p>	
<p>Project Benefits:</p> <ul style="list-style-type: none"> • Increase capacity • Improve safety • Improve access • Meet stakeholder/public expectations • Reduce trip times • Reduce vehicle emissions • Reduce idling • Beautify corridor • Improve driver comfort 	<p>Project Cost Range: (Design Phase Estimates):</p> <p>Engineering (All Phases): \$14 - \$15 million</p> <p>Right of Way (All Phases): \$0 - \$1 million</p> <p>Construction (All Phases): \$204 - \$268 million</p> <p>Construction (3D): \$134 - \$185 million</p> <p>Total Project Cost (All Phases): \$218 - \$284 million</p>	
<p>Project risks:</p> <ul style="list-style-type: none"> • Unit price escalation may affect project cost • Complex right of way and utility issues may impact schedule and cost 	<p>What's Changed Since Last Update?</p> <ul style="list-style-type: none"> • Scope - No change • Schedule - No change • Cost - Increased based on Cost Risk Assessment 	
<p>Financial Fine Points(Key Assumptions):</p> <ul style="list-style-type: none"> • Total funding expended for Phase 3: \$81.81 million • Total funding expended for US 95 Northwest Environmental Studies (all phases): \$5 million • 3D: inflation escalation (2.27%) to midpoint of construction 2021 • Funding source: TBD 	<p>% Design Complete </p> <p>% ROW Complete </p> <p align="center">July 2019</p> 	

<p align="center">The Reno Spaghetti Bowl</p> <p align="center">180/ I580/ US 395 System Interchange</p> <p align="center">Project Sponsor: NDOT</p> <p align="center">Project Manager: Jenica Keller, PE</p> <p align="center">775-888-7592</p>		
<p>Project Description:</p> <ul style="list-style-type: none"> • Freeway capacity, safety, and operational improvements to and surrounding the spaghetti bowl interchange • Freeway access management improvements • Service interchanges modifications • I80 limits: Virginia/Sierra/Center Street Interchange to Pyramid Highway Interchange • I 580/US 395 limits: McCarran/Clear Acre Interchange to Virginia/Kietzke Interchange 	<p>Schedule:</p> <p>Environmental: 2017 - 2019</p> <p>SBX Phase 1: 2020 - 2023</p> <p>Future Construction Phases: 2025 and Later</p>	
<p>Project Benefits:</p> <ul style="list-style-type: none"> • Improve freeway safety and operations • Reduce existing freeway congestion • Accommodate current and future travel demands • Improved freeway maintenance 	<p>Project Cost Range:</p> <p>Engineering: TBD</p> <p>Right of Way: TBD</p> <p>Construction: TBD</p> <p>Total Project Costs: TBD</p>	<p>What's Changed Since Last Update?</p> <ul style="list-style-type: none"> • Scope - No changes • Schedule - No changes • Budget - No changes
<p>Project risks:</p> <ul style="list-style-type: none"> • Complex access management strategies • Railroad • Truckee River • Socio-economic environment • Fragmented Local Network • Right of Way • Historical and cultural impacts • 4f and 6f impacts 	<p>Financial Fine Points(Key Assumptions):</p> <ul style="list-style-type: none"> • N/A 	
<p>Environmental (NEPA Phase) <input type="checkbox"/> 0 <input checked="" type="checkbox"/> 50 <input type="checkbox"/> 100</p>	<p align="center">July 2019</p>	

Pyramid Highway/US 395 Connection


Project Sponsor: Washoe County RTC and NDOT

Washoe RTC Project Manager: Doug Maloy, P.E.

NDOT Project Manager: Sajid Sulahria, P.E.

www.pyramidus395connection.com

Phone: (775) 888-7742



- Project Description:**
- Calle de la Plato to La Pasada- Transition from 4 Lane Arterial to 6 lane freeway
 - La Pasada to Sparks Blvd. - Develop Pyramid alignment into 6 lane freeway with frontage roads.
 - Continue 6 lane freeway from Sparks Blvd. to Dics Dr. either on the Pyramid alignment with frontage roads or on a separate alignment to the west.
 - Extend 6 lane freeway through Sun Valley to US-395
 - Widen and improve Pyramid highway from Disc Dr. to Queen Way
 - Widen and extend Disc Dr. to Vista Blvd.

Schedule:

Planning:
Complete

Environmental:
2010 - 2018

Final Environmental Impact Statement (FEIS):
Winter 2014-2017

Record of Decision (ROD):
2018

Final Design:
TBD

Construction:
TBD



- Project Benefits:**
- Address congestion and safety along the Pyramid Highway and McCarran Blvd. Corridors
 - Provide alternative access to freeway system
 - Improve safety

Project Cost Range:
(Planning phase estimates)

Engineering:
\$40M - \$60M

Right-of-Way:
\$100M - \$150M

Construction:
\$410M - \$660M

Total Project Costs:
\$550M - \$870M

What's Changed Since Last Update?

- The Record of Decision has been received.

- Project risks:**
- Construction in a dense urban residential area
 - Funding sources for all phases not identified
 - Complex right of way and utility issues may impact schedule and costs.

Financial Fine Points(Key Assumptions):

- Total RTC Funding Expended - \$7,300,000
- Inflation escalation (2.7%) to midpoint of construction in 2020



July
2019



US 395 Carson City Freeway - Phase 2B

South Carson Street to Fairview Drive

Project Sponsor: NDOT

Senior Project Manager: Sajid Sulahria

(775) 888-7742



Project Description:

- This project will be delivered in four packages. Construction is complete for Phase 2B Packages 1, 2 & 3.
- Phase 2B Package 4 will construct the South Carson Interchange and complete the remainder of the project

Schedule:

Planning:

Complete

Environmental:

Complete

Final Design:

Complete

Construction:

TBD



Project Cost Range:

(Final design phase estimates):

Engineering:

\$11 - \$13 million

Right-of-Way:

\$30 - \$32 million

Construction:

\$100 - \$150 million

Total Project Cost:

\$137 - \$190 million

Project Benefits:

- Relieve traffic congestion on Carson Street through Carson City and local streets along the freeway corridor.
- Reduce travel times through the region.
- Provide flood control protection.
- Improve opportunities for economic development along the corridor and downtown.

What's Changed Since Last Update?


- Scope - Package 4 will complete the remainder of the Freeway
- Schedule - TBD
- Cost - No change

Project risks:

- Project completion date will depend on the availability of funds.
- Concurrent utility relocation will be required.
- Changes in design standards could affect schedule and budget.
- New development along the corridor.

Financial Fine Points(Key Assumptions):

- Total funding expended: \$195 million
- Construction funding source for Phase 2B-4: TBD



July
2019



4.0 COMPLETED MAJOR PROJECTS

As a part of the reporting requirements in Section 55.5 of AB 595, the Department is to report the number of major projects for which construction was completed during this quarter. For each completed project, the Department is to report on the following:

1. Whether the project was completed early or on time.
2. Whether the project remained within its planned scope.
3. Whether the project was completed for less than or for the amount of its budgeted expenses.
4. Any specific measures of transportation improvement resulting from the project.

For the quarter ending on June 30, 2019 there were no projects completed.